Approved For Release 2003/04/29 : CIA-RDP84-00780R003900060013-2 7/. 3005

DD/S REGISTRI

FILE Bleff 610

29 JUL 1971

MEMORANDUM FOR: Acting Deputy Director for Support

SUBJECT

: Chilled Water Outage Required on Saturday

and Sunday, 7 and 8 August 1971

1. You are aware of the powerplant extension project and the installation of a fifth cell on the powerplant cooling tower. We have now been advised that certain switchgear is expected to be delivered to the jobsite by 7 August. Accordingly, GSA has requested downtime on portions of the building's chilled water system in order to install this switchgear and to do other work which will enable acceptance testing of the cooling tower by 10 August as scheduled.

- 2. The plan as configured at this time contemplates the following actions:
  - a. Saturday, 7 August 1971 0700 to 1700 Hours

Remove from service two chillers and two cooling tower cells. This amounts to a reduction of 50 percent of chiller capacity. Install new switchgear for two new chillers in the powerplant extension and for pumps on the fifth cell of the cooling tower. With some manipulation of air handlers, we will have sufficient capacity to maintain reasonable comfort conditions in both the Headquarters Building and the Printing Services Building.

b. Sunday, 8 August 1971 - 0700 to 1700 Hours

Continue to install switchgear and install a large strainer screen in the sump of the new fifth cell of the cooling tower. It will be necessary to drain the sump which services all cooling tower cells. All cells and all chillers will be out of service.

3. During the period of reduced service on both days, supplementary refrigeration systems serving all special-use areas (computers, Signal Center, DATACOM, Watch Office, etc.) will be in operation.

Chatr 1
Excluded live autemati

Approved For Release 2003/04/29 : CIA-RDP84-00780R003900000134265

SUBJECT: Chilled Water Outage Required on Saturday and Sunday, 7 and 8 August 1971

- 4. Comfort conditions on the seventh floor are expected to be adequate on Saturday. During the outage on Sunday, the seventh floor will continue to be ventilated; and although the interior temperature will rise, it is expected to be somewhat lower than the exterior temperature. The Deputy Director's immediate office area is equipped with an independent, supplemental air-conditioning system and will not be affected by the outage.
- 5. Coordination of this chilled water outage will be made with all Agency components in the same manner it is accomplished for all scheduled power outage tests in the Headquarters Building.
- 6. Should delivery of the switchgear not take place by 7 August as expected, GSA would wish to program the same outage for the following week on 14 and 15 August.
  - 7. Your concurrence in proceeding with the outage as outlined is requested.

		6
Acting	Director	of Logistics

CONCURRENCE:

Robert S. Wattles
Acting Deputy Director
for Support

\* All Maria Directions

Date

25

Distribution:

Orig. - OL/RECD

1 - OL/RECD Official

2 - DD/S (FEE)

\* WITh EMPHASIS ON YOUR

2

		D   CONFIDEN	NTIAL	SECRET	
	OFF	ICIAL ROUTING	G SLIP		
го	NAME A	ND ADDRESS	DATE	Ls	
1	Ju, Was	. Wattle . 23			
2				<del></del>	
3					
4					
5					
6					
ACTION APPROVAL		DIRECT REPLY	PREPARE REPLY		
		DISPATCH	RECOMMENDATION		
$\rightarrow$	COMMENT	FILE	RETURN	RETURN SIGNATURE	
_	CONCURRENCE	INFORMATION	SIGNATURE		
	Reconne	approval	unh co I be su	- Born d	
C	her all	officer wil	•		